Sl.No	EXTENSION OF TIME PROPOSAL	
	Item	Description
1	Name of Work	Construction of Library Building in Mallasandra Sy. No. 33 in ward no 13 Mallasandra Project Sub Division Dasarahalli Zone.
2	Estimate Cost	50.00 Lakhs
3	Job Code	013-18-000005
4	P-Code	P0975
5	A S No.	BBMP/EE/PD/AS/10/17-18 Dt:28.10.17
6	T.S. No	BBMP/CE/DZ/TS/256/17-18 Dt:04.11.19
7	Work Order /Aggreement NO.	BBMP/PD/WO/45/2017-18 Dt:14.03.2018
8	Tender Premium	4.94% Above
9	Stipulated Time for completion of work	09.12.2018
10	Targeted Monthly Progress	
11	Progress Achived Till date	
12	Reasons of delay	No Site Clearance
13	Time Extension Requsted	26.08.2019 (260 days)
14	Assistant Executive Engineer's Recommendation	—
15	Executive Engineer's Recommendation	—
16	Superintending Executive Engineer's Recommendation	—
17	Chief Engineer's Recommendation	As recommended by CE(Dzn-M) EOT is granted
18	Time Extension Granted	
19	Conditions imposed if any	

Asst. Engineer

Asst.Executive Engineer

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Executive Engineer

Scanned with CamScanner